DETACH THIS SHEET before filling in Job Cost Record on lower part.

ADDITIONAL MATERIALS, SERVICES AND LABOR

QTY.	MATERIALS & SERVICES	UNIT PRICE	AMOUNT	HRS.	LABOR	RATE	AMOUNT
	TOTAL MATERIALS				TOTAL LABOR		

JOB COST RECORD

QTY.	DESCRIPTION	@	COST	QTY.	DESCRIPTION	@	COST
					TOTAL MATERIALS		

TIME AND LABOR RECORD

TECHNICIAN	DATE	IN	OUT	IN	OUT	HOURS	RATE	AMOUNT

OTHER JOB EXPENSES

DESCRIPTION	COST
TOTAL OTHER JOB EXPENSES	

TOTAL LABOR	
TOTAL MATERIAL	
TOTAL OTHER JOB EXPENSES	
TOTAL COST	
TOTAL SELLING PRICE	
LESS TOTAL COST	
GROSS PROFIT	
_____ LESS OVERHEAD COSTS % OF SELLING PRICE	
NET PROFIT	

PRODUCT 6532

McKAY'S HEATING & COOLING INC.
Just like quality service used to be!
P.O. Box 371
AUGUSTA, KS 67010

Phone (316) 425-5098

HVAC SERVICE ORDER INVOICE

7105

BILL TO Alan Banzet
1385 SW. 170th
Leon, KS

THIS WORK IS TO BE ☐ C.O.D. ☐ CHARGE ☐ NO CHARGE

MAKE	MAKE
MODEL	MODEL
SERIAL NUMBER	SERIAL NUMBER

NAME

STREET — DATE 11/19/15

CITY — PROMISED

PHONE 775-7685 — CALL BEFORE ☐ A.M. ☐ P.M.

TECHNICIAN Chris, Manny, Bo — AUTHORIZED BY

WORK TO BE PERFORMED

P.O. #

ENVIRONMENTAL CHECK LIST			RECOMMENDATIONS
WORK PERFORMED	QTY.	TYPE/DISPOSITION	
☐ RECOVERED			
☐ RECYCLED			
☐ RECLAIMED			
☐ RETURNED			
☐ DISPOSAL			
☐ DISMANTLED ☐ CHANGED OUT/REPLACED		TOTAL $	

QTY.	MATERIALS & SERVICES	UNIT PRICE	AMOUNT
	REFRIGERANT R- LBS.		
	Furnace M# TDH2B080A9V3VB S# 514514MYE7G		
	coil M# 4TXCB036BC3HCB S# 514473LY5G		
	A/C M# 4TTX8036A1000A S# 5143253UF2F		
	stat M# TCONT802AS32DA		
	Humidifier TRANE M# THUMD200ABMWB		
	FILTERS 5x S# 5441345 7RXD		
12	FILTERS 14 x 30 x 1		
	BELTS		
	TOTAL MATERIALS		

HRS.	LABOR	RATE	AMOUNT
	TOTAL LABOR		

DESCRIPTION OF WORK PERFORMED

Installed new TRANE 95% 80,000 BTU 2 stage variable speed downflow furnace with 3 ton 18 SEER 2 stage condenser & matching evaporator coil. Installation included: concrete pad, dirt, removing old equipment, humidifier, PVC flue, drain line material, roof flashing, flush, torch-vacuum-nitrogen, sheet metal, 6" pipe, thermostat wire, misc. copper fittings, adding supplies to room addition, and any other misc. material necessary for completion. Also 1-case 14x30x1 filters.

Warranties = Lifetime heat exchanger, 12 yr. compressor, 10 yr. parts, 2 yrs. labor, 2 yrs. SEA

PD. $9718.00 CHECK # 5615

~~PD. $2500.00 CHECK #~~

TOTAL $9718.00

TERMS Net-10 Days. A service charge of 1½% per month (19% per annum) will be added to accounts 30 days past due.

I have authority to order the work outlined above which has been satisfactorily completed. I agree that Seller retains title to equipment/materials furnished until final payment is made. If payment is not made as agreed, Seller can remove said equipment/materials at Seller's expense. Any damage resulting from said removal shall not be the responsibility of Seller.

X Alan E. Banzet
CUSTOMER SIGNATURE — DATE

LIMITED WARRANTY: All materials, parts and equipment are warranted by the manufacturers' or suppliers' written warranty only. All labor performed by the above named company is warranted for 30 days or as otherwise indicated in writing. The above named company makes no other warranties, express or implied, and its agents or technicians are not authorized to make any such warranties on behalf of above named company.

☐ REGULAR ☐ WARRANTY
☐ SERVICE CONTRACT

Thank You

TOTAL SUMMARY		
TOTAL MATERIALS		
TOTAL LABOR		
Quote	9518	00
Humidifier	200	00
TAX	incl.	
TOTAL	9718	00